

Establishment of Service Delivery Centers

Sr. #	District	Detail of SDCs	Current Status	Remarks
1.	Abbottabad	SDC Havellian	Land Purchased	
2.	Bannu	SDC Bannu	20 % Progress	Physical
3.	Battagram	SDC Battagram	PC-I not approved	
		SDC Allai (Banna)	20% Progress	Physical
4.	Buner	SDC Gagra	Completed	Physical/Financial
		SDC Mandnar	76% Progress	Physical
		SDC Khadokhel	Completed	Physical/Financial
5.	Charsadda	SDC Charsadda	Completed	Physical/Financial
		SDC Tangi	80% Progress	Physical
		SDC Shabqadar	Stay Order by court	
6.	Dera Ismail Khan	SDC Daraband	Completed	Physical/Financial
		SDC Paharpur	Completed	Physical/Financial
		SDC Paroa	Completed	Physical/Financial
7.	Hangu	SDC Hangu	80% Progress	Physical
		SDC Thall	Completed	Physical/Financial
8.	Haripur	SDC Haripur	Site not handed over	
		SDC Ghazi	15% Progress	Physical
9.	Karak	SDC Karak	Completed	Physical/Financial
		SDC Takht-e-Nasrati	Completed	Physical/Financial
		SDC Banda Daud Shah	Completed	Physical/Financial
10.	Kohat	SDC Kohat	Completed	Physical/Financial
11.	Lakki Marwat	SDC Lakki Marwat	Completed	Physical/Financial
		SDC Sarai Naurang	Site Issue	
12.	Mansehra	SDC Mansehra	80% Progress	Physical
		SDC Ogi	60% Progress	Physical
		SDC Balakot	Completed	Physical/Financial
13.	Mardan	Not Included		
14.	Nowshera	SDC Nowshera	Completed	Physical/Financial
		SDC Pabbi	Completed	Physical/Financial
		SDC Jahangira	70% Progress	Physical
15.	Peshawar	SDC Peshawar	Site Issue	
16.	Sawabi	SDC Sawabi	Completed	Physical/Financial
		SDC Chota Lahore	Completed	Physical/Financial
		SDC Topi	Completed	Physical/Financial
		SDC Razzar	80% Progress	Physical
17.	Shangla	SDC Alpuri	80% Progress	Physical
		SDC Besham	20% Progress	Physical
		SDC Puran	Land Purchased	
18.	Swat	SDC Babuzai	60% Progress	Physical
		SDC Matta	Completed	Physical/Financial
		SDC Khwaza Khela	Completed	Physical/Financial
		SDC Bahrain	60% Progress	Physical
		SDC Kabal	50% Progress	Physical
		SDC Charbagh	40% Progress	Physical
19.	Tank	SDC Tank	Completed	Physical/Financial
		SDC Dabbara	Completed	Physical/Financial
Total SDCs			46	

Renovation of SDCs under Computerization of Land Record Project Phase-I

Sr. #	District	Detail of SDCs	Current Status	Remarks
1.	Abbottabad	SDC Abbottabad	Completed	Physical/Financial
2.	Bannu	SDC Domel	90 % Progress	Physical
		SDC Kakki	80% Progress	Physical
3.	Buner	SDC Bunder	Completed	Physical/Financial
4.	Dera Ismail Khan	SDC D.I.Khan City	Completed	Physical/Financial
		SDC Kulachi	Completed	Physical/Financial
5.	Kohat	SDC Lachi	Completed	Physical/Financial
6.	Mardan	SDC Mardan	Completed	Physical/Financial
		SDC Katlang	Completed	Physical/Financial
		SDC Takht Bhai	Completed	Physical/Financial
7.	Peshawar	SDC Peshawar I	Completed	Physical/Financial
		SDC Peshawar II	Site Issue	
Total SDCs			12	

SDCs Details in Brief

Establishment of Service Delivery Centers

Completed SDCs	=	22
In Progress	=	24
Total SDCs	=	46

Renovation of SDCs under Phase-I

Completed	=	9
In Progress	=	3
Total SDCs	=	12